EXTENSION OF TIME PROPOSAL

1	Name of work	Improvement of Drain & Cement Concrete Road in Kodigehalli A.E. Colony in Ward no: 8, (Kodigehalli) Kodigehalli Sub Division
2	Amount of Work Portion	1960109
3	Estimated Cost	₹0.00
4	Name of contractor	B.R. Dhananjaya
5	Agreement No.	594
6	No. and date under which work order issued	594/03.03.2014
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	—
15	Date of recommending time limit applied for	—
16	Whether the orginal application of the contractor is enclosed.	—
17	Balance of work remaining to be done	905 days
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	One specified road was not completed with 10% levelle from Assess. hence delay occured. This may be condoned.
22	Remarks of the EE with the daily rate of penalty proposed	Ext may be Approved from 3-6-2014 - 10-3-17, penalty Empmt Rs. 17580 =/-

Assistant Engineer,

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬ್ರ.ಬೆ.ಮ.ಪಾ., ಬೆಂಗಳೂರು

Assistant Executive Engineer.
Assistant Executive Engineer,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Chief Engineer
Chief Engineer
Yelahanka Zone
Jnath Bangalore M
Bangalore